"Improvements to roads, drains and other development works at Yelahanka old town, Maruthinagara, sapthagiri layout Gandhinagara KHB Colony, Nehru nagara, Shivanahalli, PDMS APTS Premies and Surrounding areas in Ward No 01 of Yelahanka Division under Amruth Nagarothana Grants (PACKAGE NO 01)"

Site Order Book

PKG. NO - 1

(14/09/2022) on this day.

location :- BSF Campus., PDMS, Yelahanka. Bengaluru.

Work :- earth work excavation, road scarification of mess road.

QA

Dilip

(15/09/2022) on this day.

location :- BSF Campus, PDMS, Yelahanka. Bengaluru.

Work :- Wet mix (40mm) & kerb work.

QA

(16/09/2022)

Dilip

location :- BSF Campus, PDMS, Yelahanka. Bengaluru.

Work. :- kerb work., P.C.C (40 mm) Concrete. for Drain.

QA

(17/09/2022)

Dilip

location :- BSF Campus, PDMS, Yelahanka. Bengaluru.

Work :- Kerb work, P.C.C work for Drain,

Steel work.

Main Bar - 10mm

distribution bar - 8 mm.

18/09/2022.

location :- B.S.F Campus, PDMS, Yelahanka Beagalure & Sapathagiri Layout.

Work done :- Scraification of mes road, earth work excavation for Drain in Sapathagiri layout,

Raft Concrete 4 Inch for drain.

20/09/2022.

location :- B.S.F Campus, PDMS, Yelahanka Beagalure & Sapathagiri Layout.

Work done :- P.C.C @ mes road (4 Inch)

P.C.C @ Shaputhi giri layout 1st main road.

(21/09/2022)

location :- B.S.F campus, PDMS, Yelahanka Bangalore & Sapthagiri layout.

Work done :- drain Wall Concrete (0.15) thickness.

Raft Concret (4 nos)

QA

(22/09/2022)

location :- B.S.F. Campus, PDMS, Yelahanka. Bangalur.

work done :- Wet mix 150mm.

kerb work @ SP. home road

Wet mix & kerb work @ parking lot.

(23/09/2022)

location :- B.S.F Campus, PDMS, Yelahanka. Bangalur.

Work done :- P.C.C Concrete work.

kerb work.

(24/09/2022)

location :- B. S.f Campus, PDMS. Yelahanka, Bangalore

work done :- C.C. road of (4 inch) thickness. Main road, SP home road, parking lot. Cubes were casted, Slump cone test

(26/09/2022)

location :- Maruthinagar, Shapathagiri layout.

work done :- Scarification work done

20th cross road.
8th cross road.
15th cross road.

steel work done

Main bar 10 mm ø
Distribution bar 8 mm ø

(27/09/2022)

location :- Maruthinagar.

work done :- C. C road.

6th cross road
15th Cross road
20th cross road.

Cubes Casted & slump cone test

(28/09/2022)

location :- Judical layout.

work done :- earth work excavath.

6th main road

7th main road

AJ 9B

(29/09/2022)

location :- Venkatala villa road.

work done :- culvert earth excavation.

steel work.

AJ 9A

(30/09/2022)

location :- Maruthinagar, Venkatala lake view

work done :- scarification work

13th cross road

14th cross road.

layout road scarification

AJ 4

(01/10/2022)

location :- S. Urabbi Layout, Venkatala road

work done :- earth work excavation.

Culvert Concrete.

QA

(03/10/2022)

location :- Sapathagiri layout.

work done :- Slab work.

Culvert work.

QA

(06/10/2022)

location :- Maruthinagar 13th cross, 14th cross road

work done :- C.C. road. (4 Inch) thick

Cubes casted

Slump cone test.

QA

(07/10/2022)

location :- Sapathagiri layout.

work done :- slab. work

culvert work.

Coping for Drain.

(08/10/2022)

location :- ~~Scope~~ Judical layout.

Work done :- Earth work excavation,
7th main ~~cross~~ road.
6th ~~main cross~~.

GA

(10/10/2022)

location :- Judical layout

Work done :- earth work excavation.
6th main road.

(11/10/2022)

location :- Judical layout.

work done :- P.C.C Concrete.
7th main road.

(12/10/2022)

location :- Judical layout.

work done :- P.C.C Concrete
6th main road.

steel work @ 7th main road

Main Bar 10 mm

Distribution bar 8 mm.



(13/10/2022)

location :- Judical Layout.

work done :- raft Concrete

Steel work 8th main road.

Main Bar 10mm

Distribution bar 8mm.



(14/10/2022)

location :- Judical layout.

work done :- raft Concrete.

Wall Concrete.

Steel work.



(15/10/2022)

location :- Judical layout.

work done :- Wall Concrete.

:- P.C.C work

:- Raft. Concrete.

(17/10/2022)

location :- Judical layout.

work done :- Drain wall side filling.

Drain wall Concreting.

6th main road

1st main road.

Cubes Casted.

(18/10/2022)

location :- Judical layout.

Work done :- Drain wall side filling.

BS slab work.

(19/10/2022)

location :- Judical layout.

Work done :- slab work.

~~excavation~~ earth work excavation.

(20/10/2022)

location :- Judical layout.

work done :- slab work.
raft Concrete.
Earth work excavation.

Sign: GA

(21/10/2022)

location :- Judical layout.

work done :- Drain wall Concrete.
Slab work.

Sing: GA

(25/10/2022)

location :- Surabi layout.

work done :- Drain earth work
excavation.

Sign :- GA

(26/10/2022)

location :- surabi layout.

work done :- P.C.C. work

steel work

main Bar (10mm) ø

Distribution ~~Bar~~ Bar (8mm) ø

~~Cubes~~ ~~Casted~~.

Sign:- ~~A~~ GA

(27/10/2022)

location :- surabi layout, Shapathagiri layout.

work done :- Raft concrete, Cubes casted road cleaning. for ~~Asphalt~~ Asphalt work.

Sign:- ~~A~~ GA

28/10/2022

~~A~~ :- Deliver

location :- Saptha giri layout.

work :- * Do proper road cleaning after approval lay the Asphalt work

Deliver

Sign:- A GA

Road Name :- 5th cross Road
Type of work :- BC
Vehicle Number :- KA01 AG 485
Temperature = 130°C
laying temperature = 120°C
Rolling temperature = 95°C
loose thickness = 51mm
after compaction thickness = 41mm

Road Name :- 5th 'A' cross
Type of work :- BC
Vehicle Number :- KA 50 9459
laying temperature = 119°C
Rolling temperature = 93°C
loose thickness = 54mm
after compaction thickness = 42mm

Road Name :- 4th 'A' cross
Type of work :- BC
vechicle number :- KA 50 D 3454
Temp - 120°C
loose thickness - 54mm
after Compaction thickness - 40m.

(29/10/2022.)

location :- Sapthagiri layout

Name of work :- Asphalt.

Road name :- 2nd cross

1st cross.

type of work :- BC.

Vechile No :- KA 05 A 3535

temp = 125 °C

laying temp - 98 °C

loss thickness - 53 mm

after thickness - 40 mm

(31/10/2022)

location :- Maruthinagara, Shankarappa Budrappa layout.

Work done :- CC. road formation.

Asphalt road formation.

01/11/2022

location :- shankarappa . Badavanna layout

work :- Asphalt

type of work :- BM for cut position.
BC for full road

vehicle no KA - 05 A 5485

temp = 135 °c

laying temp - 110 °c

Rolling temp - 107 °c

loss thickness - 55 mm

after compaction thickness - 40mm

Extraction test was done for BC.

02/11/2022

location :- Judicial layout . villa road

work :- painting work.

road formation at lake view
4th main.

(04/11/2021)

location :- Maruthinagara.

work :- RCC for C.C. road

Road name :- 1st cross, 4th cross. garden road.



(05/11/2021.)

location :- KBH colony, Surabi layout.

work :- Asphalt.

type of work :- BM, BC.

Vechile no - KA - 04 B 6485

temp - 120°C

laying temp - 105°C

Rolling temp - 95°C

loss thickness - 56 mm

after Compaction thickness 40 mm

Extraction was done.



(7/11/2022)

location :- Bangala School.

work :- Clearing for compound work

(08/11/2021)

location :- Bangala school.

work :- Earth work excavation for foundation. (Compound wall)

- road formation at Judicial layout.

(09/11/2022)

location :- Maruthi nagar (3rd, 4th, 1st cross)

type of work :- C.C road.

~~test~~ :- Cubes were casted

Slump cone test done

thickness is 8inch.

(10/11/2022)

location :- Judical layout.

work :- Kerb work.

Road formation at maruthi nagar

(11/11/2022)

location :- Judical layout.

work :- Desilting work. 8th main road.

Judical layout.

Curing at maruthi nagar.

(14/11/2022).

location :- Judical layout.

work :- Road formation at judical layout.

Kerb laying.

(15/11/2021)

location :- Judical Layout.

Work :- Kesb. work, foothpath work

Road formation @ Venkatala.

(17/11/2021)

location :- Judical layout, lake view

work :- wet mix at Cut position

P.C.C @ lake view.

(18/11/2021)

location :- Bangula school

work :- Construction of Compound wall.

(19/11/2022)

location :- Judicial layout.

work :- Road formation for Asphalt road
kerb laying.

21/11/2022

Lake view layout 4th main CC Road concrete
work @ Venkatala
cube casting
6th main Road CC Road Concrete work

21/11/2022

Judicial layout
6th main Road Asphalt work
DBM Extraction
~~5th~~ 3rd main Do Proper cleaning
BC Extraction
6th main Road
QC visit check camber & Extracting
Do Proper Rolling as per the Direction

3rd main Road
Asphalt DBM work
Extraction
BC Extraction

7th main Road Asphalt

BC Extraction

Do proper Rolling to edges

22/11/2022

=> 3 Judicial layout

BC Extraction 3rd main Road

Lake view Layout

Curry work in venkatesh

28/11/2022

Road marking in Saptagiri Layout, Bhadrappa

Lay Sankarappa Layout

Kerb Painting in PDMS, Saptagiri Layout

29/11/2022

* Road Marking in Sapthagiri layout & kerb painting

30/11/2022

* prime coat & Asphalt work at post office Road

01/12/2022

- block work at Bangla school
- plastering work



02/12/2022

- plastering work for compound wall



15/12/2022

- Sample collected by Site i,e cement, coarse aggregate (40 & 20mm jelly) & fine aggregate steel

Delete



23/12/2022

- Bangla school flooring concrete

25/12/2022

- Drain bottom raft work at BSF campus

26/12/2022

- bottom raft work at civil Road



27/12/2022

- culvert bottom raft at BSF campus

Delete



21/12/2022

- Side Wall Concrete at BSF campus

29/12/2022

- Side wall Concrete at Cross Road at BSF Campus
- Cultural side wall at BSF campus

30/12/2022

- Bangla School plinth beam Concrete

01/01/2023

- Bed Concrete work BSF Campus at Maheshwaramma layout

03/01/2023

- Coping Concrete at Maheshwaramma layout 1st Cross Road

06/01/2023

- Bangla school Column Concrete upto ground level
- Kerb laying work at BSF Campus

06/01/2023

- Slab Collected at site 100mm & 230mm slab

10/01/2023

- C.C Road Maheshwaramma layout 1st cross Road

11/01/2023

- C.C Road opposite to Maheshwaramma Temple
- cleaning also done

Delete

12/01/2023

- C.C Road at 3rd cross Maheshwaramma layout
- PCC also done before concrete

13/01/2023

- Coping Concrete Compound wall at Bangla school
- C.C Road Maheshwaramma Temple surrounding
- C.C Road DSF campus kalikeya Road

Delete

14/01/2023

- C.C Road Darmetary office Road
- curing for slab

15/01/2023

* C.C Road done Maruthi Nagar 3rd Main 7th Cross Road

26/01/2023

* Block work at Bangla school
* Block work for stage BSF Campus.

27/01/2023

* Column Concrete work at Bangla school

28/01/2023

* Putting guny bags for columns at Bangla school
* Desilt work at Maheshwaramma layout
* Roof beam Concrete work at Bangla school

29/01/2023

* Removing Centering work Roof beam at Bangla school

30/01/2023

* Curing work for Column & Roof beam at Bangla school

31/01/2023

* Tiles work Venkatala Flooring work
* Dismentling C.C Road Maheshwari Temple Road

Devlingh

01/02/2023

* Dismentling C.C Road Maheshwaramma layout

09/02/2023

* Coping Concrete 1st Cross Maheshwaramma Temple

10/02/2023

* Kerb lining work BSF Camping

Devlingh

12/02/2023

* GSB laying work at Bangla school
* Concrete work PDMS office Road

13/02/2023

* PCC laying work 2nd Cross Road
  - Maheshwaramma Temple -

Devlingh

14/02/2023

- Name board fixing work 1st cross Road Papaiah layout